

UPPER PILUWA KHOLA 3 HYDROELECTRIC PROJECT (4.95MW)  
SANKHUWASABHA, NEPAL  
PROJECT SCHEDULE

ID	Task Mode	Task Name	Duration	% Complete	Start	Finish	1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter		2nd Quarter									
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun						
0		<b>UPK3HEP Project</b>	355.5 days	34%	Sun 1/23/22	Tue 2/28/23																								
1		Infrastructures	163 days	88%	Sun 1/23/22	Fri 8/19/22																								
6		<b>Civil Works</b>	287 days	33%	Sun 1/23/22	Wed 12/21/22																								
7		<b>Headworks Construction</b>	282 days	47%	Fri 1/28/22	Wed 12/21/22																								
8	✓	Site clearance	10 days	100%	Thu 5/26/22	Sat 6/4/22																								
10	✓	First stage river diversion	21 days	100%	Fri 1/28/22	Thu 2/17/22																								
15		Undersluice construction	171 days	60%	Fri 2/18/22	Thu 9/22/22																								
49	✓	Upstream Flood wall	114 days	100%	Thu 3/10/22	Tue 8/16/22																								
68		Intake Structure	183.9 days	49%	Sun 3/13/22	Fri 10/28/22																								
97		Approach Canal	57 days	12%	Wed 5/25/22	Sun 9/4/22																								
109		Gravel Trap and spillway	140 days	2%	Sun 6/19/22	Wed 12/21/22																								
126		<b>Settling Basin (Desander)</b>	255 days	18%	Fri 2/18/22	Thu 12/15/22																								
127	✓	Site clearance	7 days	100%	Fri 2/18/22	Thu 2/24/22																								
128	✓	Filling works	35 days	100%	Fri 2/25/22	Sat 8/20/22																								
129	✓	Excavation	5 days	100%	Fri 6/10/22	Tue 6/14/22																								
130		Inlet gate and inlet transition	53 days	0%	Sun 6/19/22	Sun 9/25/22																								
138		Settling part (Main part)	53 days	0%	Sun 8/21/22	Wed 10/12/22																								
145		Outlet transition, Flushing duct	64 days	0%	Thu 10/13/22	Thu 12/15/22																								
152		Bellmouth, Head pond	20 days	0%	Sun 6/19/22	Tue 8/23/22																								
159		<b>Headrace alignment</b>	277 days	52%	Sun 1/23/22	Sun 12/11/22																								
165		<b>Penstock Alignment</b>	90 days	0%	Sun 6/19/22	Tue 11/1/22																								
170		<b>Powerhouse</b>	229.5 days	6%	Mon 3/7/22	Wed 12/7/22																								
171		Civil Works	229.5 days	6%	Mon 3/7/22	Wed 12/7/22																								
212		<b>Hydromechanical Works</b>	113 days	0%	Tue 11/1/22	Tue 2/21/23																								
237		<b>Transmission line design and construction</b>	345 days	50%	Sun 1/23/22	Fri 2/17/23																								
241		<b>Electro-Mechanical Works</b>	116 days	0%	Thu 11/3/22	Mon 2/27/23																								
242		EOT Crane	7 days	0%	Thu 11/3/22	Thu 11/10/22																								
243		EM Mechanical	30 days	0%	Tue 11/29/22	Thu 12/29/22																								
244		EM Electrical	30 days	0%	Thu 12/29/22	Sat 1/28/23																								
245		Testing	15 days	0%	Sat 1/28/23	Sun 2/12/23																								
246		Trial Generation	15 days	0%	Sun 2/12/23	Mon 2/27/23																								
247		<b>COD</b>	1 day	0%	Mon 2/27/23	Tue 2/28/23																								

Sat 6/18/22